







Count	Project ID	Project Phase	Project Name	City Project Manager	Consultant Project Management	03/05/24 CC Priority Criteria	Project Cost	\$ Prior Year Actuals (Start to FY2022-23 Period 13)	\$ FY2023-24 Actuals & Encumbrance Q1-Q3	FY2023-24 Projected Encumbrances Q4	Queued	Planning	Design	Bid/Award	Construction	Closeout	Progress % Complete (Excluding Closeout)	2024				2025				2026				2027				2028				2029			
											\$ FY2024-25	\$ FY2025-26	\$ FY2026-27	\$ FY2027-28	\$ FY2028-29	\$ Out Year		Q 3	Q 4	Q 1	Q 2	Q 3	Q 4	Q 1	Q 2	Q 3	Q 4	Q 1	Q 2	Q 3	Q 4	Q 1	Q 2	Q 3	Q 4	Q 1	Q 2	Q 3	Q 4	Q 1	Q 2
82	36021	Design	Yacht Entrance Harbour Dredging	Charles Gerard	CSW	Legal Compliance	45,000.00				45,000.00						10%																								
83	29113	Construction	Yellow Brick Road	Wendy Wellbrock	APM	Funding Obligation, Quality of Life	8,499,000.00	8,159,260.23	52,851.21	286,888.56							80%																								
84	23032	Bid/Award	Yellow Brick Road Clean, Green and Beautiful	Wendy Wellbrock	mack5	Funding Obligation, Quality of Life	4,999,955.00	83,595.00	3,526,600.00		1,389,760.00						50%																								
<b>Total</b>							354,815,707.85	145,419,817.32	48,831,131.27	31,260,055.38	74,917,268.19	40,743,782.19	7,995,069.06	2,045,657.06	2,045,657.06	1,557,270.34																									